

Bond Projects Update – A. R. Rucker Middle

Sound system added in gym

To be scheduled

Doors & locks replaced

10/28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

Bond Projects Update – Andrew Jackson High

Multipurpose arts/sports center	Two additional science labs	Additional career & tech classrooms	Doors & door locks replaced	Athletic facilities upgrades				
				Move stadium homeside	New press box	Turf	Softball upgrades	Baseball upgrades
<p>05/09/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design & schedule</p> <hr/> <p>05/10/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet to define program for each facility</p> <hr/> <p>05/31/16 – District arts coordinator, district facilities staff & architects meet</p> <hr/> <p>07/28/16 – Architects present draft plans to school board. Click here to see presentation</p> <hr/> <p>11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting. Click here to see Andrew Jackson info</p>	<p>Scheduled after multipurpose center complete</p>	<p>Scheduled after multipurpose center complete</p>	<p>On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer- managed locks</p>	<p>Developing bid documents</p>	<p>Developing bid documents</p>	<p>10/28/16 – Bid documents developed & ready to be advertised with installation before August 2017</p>	<p>10/28/16 – Work underway, scheduled for completion before 2017 season</p>	<p>10/19/16 – Substantially complete -wiring of lights in progress 2017 season</p>

Bond Projects Update – Andrew Jackson Middle

Multipurpose arts/sports center

05/09/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design & schedule

05/10/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet to define program for each facility

05/31/16 – District arts coordinator, district facilities staff & architects meet

07/28/16 – Architects present draft plans to school board.
[Click here to see presentation](#)

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.
[Click here to see Andrew Jackson info](#)

Enlarge car stacking areas & parking

To be scheduled as work progresses on multipurpose center

Handicapped access for physical education field

To be scheduled as work progresses on multipurpose center

Doors & door locks replaced

10.28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer managed locks

Enclose corridor between classroom wings

To be scheduled as work progresses on multipurpose center

Bond Projects Update – Brooklyn Springs Elementary

Enclose corridors between wings	Kitchen renovated	Replace outdated kitchen equipment	Doors & door locks replaced	Upgrade playground equipment
<p>10/28/16 – Schedule being developed for completion</p>	<p>Scheduled for completion Summer 2018</p>	<p>Scheduled for completion Summer 2018</p>	<p>10.28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks</p>	<p>10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement</p>

Bond Projects Update – Buford Elementary

Reconfigure & expand car stacking & parking lots

10/28/16 – Surveying underway so plan can be developed

Expand playground & build physical education field

10/28/16 – Negotiating land purchase

Doors & door locks replaced

10.28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

Upgrade playground equipment

10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

Bond Projects Update – Buford High

Multipurpose events/sports center	Two additional science labs	Additional computer lab	Doors & door locks replaced	Athletic facilities upgrades		
				New press box	Turf	Softball upgrades
<p>05/09/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design & schedule</p> <hr/> <p>05/10/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet to define program for each facility</p> <hr/> <p>05/31/16 – District arts coordinator, district facilities staff & architects meet</p> <hr/> <p>07/28/16 – Architects present draft plans to school board. Click here to see presentation</p> <hr/> <p>11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting. Click here to see Buford info</p>	<p>Scheduled after multipurpose center complete</p>	<p>Scheduled after multipurpose center complete</p>	<p>On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks</p>	<p>Developing bid documents</p>	<p>10/28/16 – Bid documents developed & ready to be advertised with installation before August 2017</p>	<p>10/28/16 – Work to begin soon, scheduled for completion before 2017 season</p>

Bond Projects Update – Buford Middle

Renovate annex

To be scheduled during Summer 2017

Renovate gym foyer & restrooms

10/28/16 – Plans being developed.
Work to begin Spring 2017

Doors & door locks replaced

On-going – Facilities being assessed for needs & sizes, developing
replacement schedule for interior
hardware & doors & for exterior computer-managed locks

Upgrade kitchen equipment

Scheduled for completion Summer 2017

Bond Projects Update – Clinton Elementary

**Enlarge parking & drop-off/pick-up
with connector to Barr Street campus**

To be scheduled

**Kitchen
renovated**

Scheduled for completion 2018-19

**Replace outdated
kitchen equipment**

Scheduled for completion 2018-19

**Doors & door locks
replaced**

On-going – Facilities being assessed for needs & sizes,
developing replacement schedule
for interior hardware & doors
& for exterior computer-managed locks

**Upgrade playground
equipment**

10/28/16 – Meeting with principals & staff to deter-
mine needs. Each elementary, excluding Harrisburg,
has \$75,000 for maintenance & replacement

Bond Projects Update – Discovery School

Replace portable

Scheduled for completion Summer 2017

Doors & door locks replaced

On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

Upgrade playground equipment

10/28/16 – Meeting with principals & staff to determine needs.
Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

Bond Projects Update – Erwin Elementary

Replace walls between classrooms

To be scheduled

Doors & door locks replaced

On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

Upgrade kitchen equipment

Scheduled for completion Summer 2017

Upgrade playground equipment

10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

Bond Projects Update – Harrisburg Elementary

New K-4 elementary school to address growth

05/04/16 – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

06/19/16 – District office staff, engineers & architects meet for site planning

08/26/16 – Architects present draft plans
[Click here to see presentation](#)

08/26/16 – Schematic design complete

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

09/25/16 – Design development complete

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.
[Click here to see info on new elementary school for Indian Land](#)

Convert Harrisburg to Grades K-4

After completion of new elementary school

Bond Projects Update – Heath Springs Elementary

New media center & admin area/foyer	Enlarge car stacking areas & parking	Kindergarten classrooms & playground - first grades moved	Sound panels for gym	Enclose canopy from classroom wings to old media center	Doors & door locks replaced	Upgrade kitchen equipment	Playground equipment repaired/added
To be scheduled	To be scheduled	To be scheduled	10/28/16 – Complete	To be scheduled	<p>On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks</p>	<p>Scheduled for completion Summer 2017</p>	<p>10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement</p>

Bond Projects Update – Indian Land – additional elementary school

New K-4 elementary school for 970 students to address growth

05/04/16 – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

06/19/16 – District office staff, engineers & architects meet for site planning

08/26/16 – Architects present draft plans
[Click here to see presentation](#)

08/26/16 – Schematic design complete

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/review project with OSF's Delisa Clark

09/25/16 – Design development complete

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see info on new elementary school for Indian Land](#)

Convert Harrisburg Elementary & Indian Land Elementary to Grades K-4

After completion of new elementary school

Bond Projects Update – Indian Land Elementary

New K-4 elementary school to address growth

05/04/16 – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

06/19/16 – District office staff, engineers & architects meet for site planning

08/26/16 – Architects present draft plans
[Click here to see presentation](#)

08/26/16 – Schematic design complete

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

09/25/16 – Design development complete

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see info on new elementary school for Indian Land](#)

Replace gym floor

To be scheduled

Convert Indian Land Elementary to Grades K-4

After completion of new elementary school

Bond Projects Update – Indian Land High – Existing

New Indian Land High to address growth

06/08/16 – Indian Land High staff, district office staff & architects meet to discuss program for new high school

06/15-16/16 – Indian Land High staff, district office staff & architects tour Nation Ford, Blythewood, Westwood, Cox Mill & Cuthbertson

08/1 & 2/16 – Indian Land High staff, district office staff, architects & engineers meet to discuss mission statement, priority issues, schematic floor plan & site plan exercises & 3D images

08/05/16 – Architects & engineers presentation of results to Indian Land High staff & district office staff

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

10/07/16 – Indian Land High staff, district office staff & architects tour Nation Ford athletic facilities

10/11/16 – Indian Land High staff, district office staff & architects meet to review program, floor plans, schedule, estimate, 3D images

10/28/16 – Projected schematic design package/Narrative due

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see new Indian Land High info](#)

Convert existing Indian Land High to Grades 7-8

After completion of new high school

Bond Projects Update – Indian Land High – New

New Indian Land High to address growth

06/08/16 – Indian Land High staff, district office staff & architects meet to discuss program for new high school

06/15-16/16 – Indian Land High staff, district office staff & architects tour Nation Ford, Blythewood, Westwood, Cox Mill & Cuthbertson

08/1 & 2/16 – Indian Land High staff, district office staff, architects & engineers meet to discuss mission statement, priority issues, schematic floor plan & site plan exercises & 3D images

08/05/16 – Architects & engineers presentation of results to Indian Land High staff & district office staff

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/review project with OSF's Delisa Clark

10/07/16 – Indian Land High staff, district office staff & architects tour Nation Ford athletic facilities

10/11/16 – Indian Land High staff, district office staff & architects meet to review program, floor plans, schedule, estimate, 3D images

10/28/16 – Projected schematic design package/Narrative due

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see new Indian Land High info](#)

Purchase land for new high school

Contracts signed with land owners
[Click here to see presentation](#)

Bond Projects Update – Indian Land Middle – Existing

Convert existing Indian Land Middle to Grades 5-6
to address growth

After completion of new high school

Convert existing Indian Land High to Grades 7-8
to address growth

After completion of new high school

Bond Projects Update – Kershaw Elementary

Move front entrance to North Matson side & new admin area	Enlarge car stacking areas & parking on Roliins St. side	Enlarge car stacking areas & parking on North Matson St. side	Enclose canopy from classroom wings to media center	Renovate kitchen	Doors & door locks replaced	Upgrade kitchen equipment	Playground equipment repaired/added
To be scheduled	To be scheduled	To be scheduled	To be scheduled	Scheduled for completion Summer 2017	On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks	Scheduled for completion Summer 2017	10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

Bond Projects Update – Lancaster High

Multipurpose arts/sports center	Move front to Woodland, new admin area & move car rider area	Science labs renovated	Additional career & tech classrooms	Doors & door locks replaced	Athletic facilities upgrades		
					Turf	Softball	Baseball
<p>05/09/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design & schedule</p> <hr/> <p>05/10/16 – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet to define program for each facility</p> <hr/> <p>05/31/16 – District arts coordinator, district facilities staff & architects meet</p> <hr/> <p>07/28/16 – Architects present draft plans to school board. Click here to see presentation</p> <hr/> <p>11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting. Click to see Lancaster info</p>	<p>To be scheduled as work progresses on multipurpose center</p>	<p>To be scheduled as work progresses on multipurpose center</p>	<p>To be scheduled as work progresses on multipurpose center</p>	<p>On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks</p>	<p>10/28/16 – Bid documents developed & ready to be advertised with installation before August 2017</p>	<p>10/28/16 – Fence complete</p>	<p>To be scheduled – New stadium lights</p>

Bond Projects Update – McDonald Green Elementary

Add 2,000 sq. ft. to media center	Add 2,000 sq. ft. to cafeteria	Reconfigure drop-off/pick-up areas	Doors & door locks replaced	Upgrade playground equipment	Upgrade kitchen equipment
<p>To be scheduled</p>	<p>Design of existing cafeteria prohibits expansion</p>	<p>To be scheduled</p>	<p>On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks</p>	<p>10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement</p>	<p>Scheduled for completion Summer 2018</p>

Bond Projects Update – North Elementary

Renovate foyer & restrooms

To be scheduled

Doors & locks replaced

On-going – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

Upgrade playground equipment

10/28/16 – Meeting with principals & staff to determine needs.
Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

Bond Projects Update – South Middle

Expand media center
by 600 sq. ft.

To be scheduled

Expand visitor & faculty
parking

To be scheduled

Doors & door locks
replaced

On-going – Facilities being assessed for needs & sizes, developing
replacement schedule for interior hardware & doors
& for exterior computer-managed locks

Upgrade kitchen
equipment

Scheduled for completion
Summer 2017

Bond Projects Update – Southside Early Childhood Center

Convert existing space
into additional restroom area

To be scheduled

Build small multipurpose room
for indoor physical education activities

To be scheduled

Doors & locks replaced

On-going – Facilities being assessed for needs & sizes, developing
replacement schedule for interior hardware & doors
& for exterior computer-managed locks