

# Bond Projects Update – A. R. Rucker Middle

## Sound system added in gym

To be scheduled

## Doors & locks replaced

10/28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for doors & for exterior computer-managed locks

# Bond Projects Update – Andrew Jackson High

Multipurpose arts/sports center	Two additional science labs	Additional career & tech classrooms	Doors & door locks replaced	Athletic facilities upgrades				
				Move stadium homeside	New press box	Turf	Softball upgrades	Baseball upgrades
<p><b>05/09/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design &amp; schedule</p>	<p><b>Scheduled after</b> multipurpose center complete</p>	<p><b>Scheduled after</b> multipurpose center complete</p>	<p><b>On-going</b> – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer- managed locks</p>	<p><b>Developing</b> bid documents</p>	<p><b>Developing</b> bid documents</p>	<p><b>10/28/16</b> – Bid documents developed &amp; ready to be advertised with installation before August 2017</p>	<p><b>10/28/16</b> – Work underway, scheduled for completion before 2017 season</p>	<p><b>10/19/16</b> – Substantially complete -wiring of lights in progress 2017 season</p>
<p><b>05/10/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet to define program for each facility</p>						<p><b>07/20/17</b> – Turf installment begins</p>	<p><b>COMPLETE</b></p>	<p><b>COMPLETE</b></p>
<p><b>05/31/16</b> – District arts coordinator, district facilities staff &amp; architects meet</p>								
<p><b>07/28/16</b> – Architects present draft plans to school board. <a href="#">Click here to see presentation</a></p>								
<p><b>11/15/16</b> – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board’s Nov. 15 regular meeting. <a href="#">Click here to see Andrew Jackson info</a></p>								
<p><b>07/19/17</b> – Bid opening</p>								

# Bond Projects Update – Andrew Jackson Middle

## Multipurpose arts/sports center

**05/09/16** – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design & schedule

**05/10/16** – Andrew Jackson High & Middle, Buford High & Lancaster High staffs, district staff & architects meet to define program for each facility

**05/31/16** – District arts coordinator, district facilities staff & architects meet

**07/28/16** – Architects present draft plans to school board.  
[Click here to see presentation](#)

**11/15/16** – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.  
[Click here to see Andrew Jackson info](#)

Bid opening 7-19-17

## Enlarge car stacking areas & parking

**To be scheduled** as work progresses on multipurpose center

## Handicapped access for physical education field

**To be scheduled** as work progresses on multipurpose center

## Doors & door locks replaced

**10.28/16** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer managed locks

Interior locks will be started before school starts  
 2017/18

## Enclose corridor between classroom wings

**To be scheduled** as work progresses on multipurpose center

# Bond Projects Update – Brooklyn Springs Elementary

Enclose corridors between wings	Kitchen renovated	Replace outdated kitchen equipment	Doors & door locks replaced	Upgrade playground equipment
<p>10/28/16 – Schedule being developed for completion</p>	<p>Scheduled for completion Summer 2018</p>	<p>Scheduled for completion Summer 2018</p>	<p>10.28/16 – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer-managed locks</p>	<p>10/28/16 – Meeting with principals &amp; staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance &amp; replacement</p>

# Bond Projects Update – Buford Elementary

## Reconfigure & expand car stacking & parking lots

10/28/16 – Surveying underway so plan can be developed

## Expand playground & build physical education field

10/28/16 – Negotiating land purchase

## Doors & door locks replaced

10.28/16 – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

In progress – Access control

## Upgrade playground equipment

10/28/16 – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

# Bond Projects Update – Buford High

Multipurpose events/sports center	Two additional science labs	Additional computer lab	Doors & door locks replaced	Athletic facilities upgrades		
				New press box	Turf	Softball upgrades
<p><b>05/09/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design &amp; schedule</p> <hr/> <p><b>05/10/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet to define program for each facility</p> <hr/> <p><b>05/31/16</b> – District arts coordinator, district facilities staff &amp; architects meet</p> <hr/> <p><b>07/28/16</b> – Architects present draft plans to school board. <a href="#">Click here to see presentation</a></p> <hr/> <p><b>11/15/16</b> – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting. <a href="#">Click here to see Buford info</a></p> <hr/> <p><b>07/19/17</b> – Footings about 40%, started laying blocks, Pad about 80%</p>	<p><b>Scheduled after</b> multipurpose center complete</p>	<p><b>Scheduled after</b> multipurpose center complete</p>	<p><b>On-going</b> – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer-managed locks</p> <hr/> <p><b>COMPLETE</b> – Access control</p>	<p><b>Developing</b> bid documents</p>	<p><b>10/28/16</b> – Bid documents developed &amp; ready to be advertised with installation before August 2017</p> <hr/> <p><b>07/20/17</b> – Turf installment begins</p>	<p><b>10/28/16</b> – Work to begin soon, scheduled for completion before 2017 season</p> <hr/> <p><b>COMPLETE</b> – New scoreboard</p> <hr/> <p><b>COMPLETE</b> – New batting cage</p>

# Bond Projects Update – Buford Middle

## Renovate annex

To be scheduled during Summer 2017

## Renovate gym foyer & restrooms

10/28/16 – Plans being developed.  
Work to begin Spring 2017

## Doors & door locks replaced

On-going – Facilities being assessed for needs & sizes, developing  
replacement schedule for interior  
hardware & doors & for exterior computer-managed locks

**COMPLETE** – Access control

## Upgrade kitchen equipment

Scheduled for completion Summer 2017

# Bond Projects Update – Clinton Elementary

**Enlarge parking & drop-off/pick-up  
with connector to Barr Street campus**

**To be scheduled**

**Kitchen  
renovated**

**Scheduled** for completion 2018-19

**Replace outdated  
kitchen equipment**

**Scheduled** for completion 2018-19

**Doors & door locks  
replaced**

**On-going** – Facilities being assessed for needs & sizes,  
developing replacement schedule  
for interior hardware & doors  
& for exterior computer-managed locks

**Upgrade playground  
equipment**

**10/28/16** – Meeting with principals & staff to deter-  
mine needs. Each elementary, excluding Harrisburg,  
has \$75,000 for maintenance & replacement



# Bond Projects Update – Discovery School

## Replace portable

**Scheduled** for completion Summer 2017

**07/19/17** – Portable set, waiting on decks & power

## Doors & door locks replaced

**On-going** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

## Upgrade playground equipment

**10/28/16** – Meeting with principals & staff to determine needs.  
Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

# Bond Projects Update – Erwin Elementary

## Replace walls between classrooms

To be scheduled

## Doors & door locks replaced

**On-going** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

**COMPLETE** –All interior locks changed

## Upgrade kitchen equipment

**Scheduled** for completion Summer 2017

## Upgrade playground equipment

**10/28/16** – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

# Bond Projects Update – Harrisburg Elementary

## New K-4 elementary school to address growth

**05/04/16** – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

**06/19/16** – District office staff, engineers & architects meet for site planning

**08/26/16** – Architects present draft plans  
[Click here to see presentation](#)

**08/26/16** – Schematic design complete

**09/08/16** – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

**09/25/16** – Design development complete

**11/15/16** – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.  
[Click here to see info on new elementary school for Indian Land](#)

**07/19/17** – Portables being set-up; crew to start 7/20/17

## Convert Harrisburg to Grades K-4

After completion of new elementary school

# Bond Projects Update – Heath Springs Elementary

New media center & admin area/foyer	Enlarge car stacking areas & parking	Kindergarten classrooms & playground - first grades moved	Sound panels for gym	Enclose canopy from classroom wings to old media center	Doors & door locks replaced	Upgrade kitchen equipment	Playground equipment repaired/added
To be scheduled	To be scheduled	To be scheduled	10/28/16 – Complete	To be scheduled	<p><b>On-going</b> – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer-managed locks</p>	<p><b>Scheduled</b> for completion Summer 2017</p>	<p><b>10/28/16</b> – Meeting with principals &amp; staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance &amp; replacement</p>

# Bond Projects Update – Indian Land – additional elementary school

## New K-4 elementary school for 970 students to address growth

**05/04/16** – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

**06/19/16** – District office staff, engineers & architects meet for site planning

**08/26/16** – Architects present draft plans  
[Click here to see presentation](#)

**08/26/16** – Schematic design complete

**09/08/16** – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/review project with OSF's Delisa Clark

**09/25/16** – Design development complete

**11/15/16** – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see info on new elementary school for Indian Land](#)

**07/19/17** – Grading for building at 80%, Footings at 30%, Started laying block

## Convert Harrisburg Elementary & Indian Land Elementary to Grades K-4

After completion of new elementary school

# Bond Projects Update – Indian Land Elementary

## New K-4 elementary school to address growth

**05/04/16** – Harrisburg Elementary staff, Indian Land Elementary staff, district office staff & architects meet to define overview, discussion of changes to Harrisburg Elementary Plan

**06/19/16** – District office staff, engineers & architects meet for site planning

**08/26/16** – Architects present draft plans  
[Click here to see presentation](#)

**08/26/16** – Schematic design complete

**09/08/16** – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

**09/25/16** – Design development complete

**11/15/16** – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see info on new elementary school for Indian Land](#)

**COMPLETE** – Access control

## Replace gym floor

To be scheduled

## Convert Indian Land Elementary to Grades K-4

After completion of new elementary school

# Bond Projects Update – Indian Land High – Existing

## New Indian Land High to address growth

06/08/16 – Indian Land High staff, district office staff & architects meet to discuss program for new high school

06/15-16/16 – Indian Land High staff, district office staff & architects tour Nation Ford, Blythewood, Westwood, Cox Mill & Cuthbertson

08/1 & 2/16 – Indian Land High staff, district office staff, architects & engineers meet to discuss mission statement, priority issues, schematic floor plan & site plan exercises & 3D images

08/05/16 – Architects & engineers presentation of results to Indian Land High staff & district office staff

09/08/16 – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/ review project with OSF's Delisa Clark

10/07/16 – Indian Land High staff, district office staff & architects tour Nation Ford athletic facilities

10/11/16 – Indian Land High staff, district office staff & architects meet to review program, floor plans, schedule, estimate, 3D images

10/28/16 – Projected schematic design package/Narrative due

11/15/16 – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see new Indian Land High info](#)

07/19/17 – Access control material on order

07/19/17 – Portables set-up; crew to start on 7/20/17

## Convert existing Indian Land High to Grades 7-8

After completion of new high school

# Bond Projects Update – Indian Land High – New

## New Indian Land High to address growth

**06/08/16** – Indian Land High staff, district office staff & architects meet to discuss program for new high school

**06/15-16/16** – Indian Land High staff, district office staff & architects tour Nation Ford, Blythewood, Westwood, Cox Mill & Cuthbertson

**08/1 & 2/16** – Indian Land High staff, district office staff, architects & engineers meet to discuss mission statement, priority issues, schematic floor plan & site plan exercises & 3D images

**08/05/16** – Architects & engineers presentation of results to Indian Land High staff & district office staff

**09/08/16** – Superintendent, facilities director & safety/transportation director meet with SCDOT and Office of School Facilities at new proposed site/review project with OSF's Delisa Clark

**10/07/16** – Indian Land High staff, district office staff & architects tour Nation Ford athletic facilities

**10/11/16** – Indian Land High staff, district office staff & architects meet to review program, floor plans, schedule, estimate, 3D images

**10/28/16** – Projected schematic design package/Narrative due

**11/15/16** – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting.

[Click here to see new Indian Land High info](#)

## Purchase land for new high school

Contracts signed with land owners  
[Click here to see presentation](#)

**COMPLETE** – Purchase finalized **07/10/17**



# Bond Projects Update – Indian Land Middle – Existing

Convert existing Indian Land Middle to Grades 5-6  
to address growth

After completion of new high school

**COMPLETE** – Access control

Convert existing Indian Land High to Grades 7-8  
to address growth

After completion of new high school

# Bond Projects Update – Kershaw Elementary

Move front entrance to North Matson side & new admin area	Enlarge car stacking areas & parking on Roliins St. side	Enlarge car stacking areas & parking on North Matson St. side	Enclose canopy from classroom wings to media center	Renovate kitchen	Doors & door locks replaced	Upgrade kitchen equipment	Playground equipment repaired/added
To be scheduled	To be scheduled	To be scheduled	To be scheduled	Scheduled for completion Summer 2017	<b>On-going</b> – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks	Scheduled for completion Summer 2017	<b>10/28/16</b> – Meeting with principals & staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

# Bond Projects Update – Lancaster High

Multipurpose arts/sports center	Move front to Woodland, new admin area & move car rider area	Science labs renovated	Additional career & tech classrooms	Doors & door locks replaced	Athletic facilities upgrades		
					Turf	Softball	Baseball
<p><b>05/09/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet for tour of Lancaster High, USCL wellness center and Second Baptist Church multipurpose room and initial discussion on needs, design &amp; schedule</p> <hr/> <p><b>05/10/16</b> – Andrew Jackson High &amp; Middle, Buford High &amp; Lancaster High staffs, district staff &amp; architects meet to define program for each facility</p> <hr/> <p><b>05/31/16</b> – District arts coordinator, district facilities staff &amp; architects meet</p> <hr/> <p><b>07/28/16</b> – Architects present draft plans to school board. <a href="#">Click here to see presentation</a></p> <hr/> <p><b>11/15/16</b> – Moseley architect Jimmy Wilhide presents site plans, floor plans and renderings of the multipurpose center for Andrew Jackson, Buford and Lancaster and for the new elementary school and high school in Indian Land during the school board's Nov. 15 regular meeting. <a href="#">Click to see Lancaster info</a></p> <hr/> <p><b>07/19/17</b> – Pad complete, Footings started</p>	<p><b>To be scheduled</b> as work progresses on multipurpose center</p> <hr/> <p><b>07/19/17</b> –Footings @80% on administrative wing, will start laying block this week</p> <hr/> <p><b>07/19/17</b> –Bus loop grading complete; 90% curb; gravel started</p> <hr/> <p><b>07/19/17</b> –Cafe entrance storm drains 80%; grading 80% and cub 40%</p> <hr/> <p><b>07/19/17</b> –Lower parking grading complete; utilities in</p>	<p><b>To be scheduled</b> as work progresses on multipurpose center</p>	<p><b>To be scheduled</b> as work progresses on multipurpose center</p>	<p><b>On-going</b> – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer-managed locks</p>	<p><b>10/28/16</b> – Bid documents developed &amp; ready to be advertised with installation before August 2017</p> <hr/> <p><b>07/19/17</b> –Installing drains, curb and rock on field</p> <hr/> <p><b>07/19/17</b> –Track - grading done; starting curb \ &amp; drains</p>	<p><b>10/28/16</b> – Fence complete</p>	<p><b>To be scheduled</b> – New stadium lights</p>

# Bond Projects Update – McDonald Green Elementary

Add 2,000 sq. ft. to media center	Add 2,000 sq. ft. to cafeteria	Reconfigure drop-off/pick-up areas	Doors & door locks replaced	Upgrade playground equipment	Upgrade kitchen equipment
<p>To be scheduled</p>	<p>Design of existing cafeteria prohibits expansion</p>	<p>To be scheduled</p>	<p><b>On-going</b> – Facilities being assessed for needs &amp; sizes, developing replacement schedule for interior hardware &amp; doors &amp; for exterior computer-managed locks</p> <hr/> <p><b>COMPLETE</b> –All interior locks changed</p>	<p><b>10/28/16</b> – Meeting with principals &amp; staff to determine needs. Each elementary, excluding Harrisburg, has \$75,000 for maintenance &amp; replacement</p>	<p><b>Scheduled</b> for completion Summer 2018</p>

# Bond Projects Update – North Elementary

## Renovate foyer & restrooms

To be scheduled

## Doors & locks replaced

**On-going** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

## Upgrade playground equipment

**10/28/16** – Meeting with principals & staff to determine needs.  
Each elementary, excluding Harrisburg, has \$75,000 for maintenance & replacement

# Bond Projects Update – South Middle

## Expand media center by 600 sq. ft.

To be scheduled

## Expand visitor & faculty parking

To be scheduled

## Doors & door locks replaced

**On-going** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks

**COMPLETE** –All interior locks changed

## Upgrade kitchen equipment

**Scheduled** for completion  
Summer 2017

# Bond Projects Update – Southside Early Childhood Center

Convert existing space  
into additional restroom area

To be scheduled

Build small multipurpose room  
for indoor physical education activities

To be scheduled

Doors & locks replaced

**On-going** – Facilities being assessed for needs & sizes, developing replacement schedule for interior hardware & doors & for exterior computer-managed locks